

Project Fact Sheet

Site 50-H-SE-2 (Relief)

12401 Dowden Road.
Orlando, FL, 32832



CORE HORUS

SITE 50-H-SE-2 HIGH SCHOOL

05/23/23
Image #02

Project Update:

-Classroom Bldg 100 is fully erected (tilt panel walls), steel installation is underway, and 3rd floor decking is 10% complete.

-Bldg 200 is fully erected (tilt panel walls) and steel installation is scheduled to commence 3rd week of June.

-Bldgs 300, 400 and 500 (small buildings near athletic fields) have foundations, rebar, and casting beds in progress. Anticipate ability to tilt these buildings by end of June.

-Currently there are 5 cranes on site for lifting panels and placing steel.

-Underground storm piping from North pond to staff parking lot is complete.

Project Information:

- **Building Completion Date:** Aug 2024 (Phase 1)
- **Project Completion Date:** Aug 2024 (Phase 1)
- **School Opening:** Aug 2024
- **No. on Sales Tax Referendum:** N/A
- **Student Capacity:** 3240
- **Gross Floor Area:** 371,660
- **Site Area:** 63.4 acres
- **District:** 2
- **Learning Community:**

Architect: Zyscovich

Contractor: Core Construction

Project Manager: Krista McArthur

Adopted Budget: \$230.0 M

Project Description:

Construction of:

- Administration Office
- Kitchen
- Cafeteria
- Media Center
- EHPA Gym
- Classrooms
- Art and Music Labs
- Science Labs
- Computer Lab(s)
- Multipurpose Lab(s)
- Hard Courts
- Baseball Field
- Softball Field
- Track and Field
- Football Field
- Practice Field(s)
- Covered Walkways
- Expanded Parking Lot
- Enhanced classroom technology including new computers and interactive touch-screen panels
- Secure campus with one public entrance