Independent Accountant's Report On Applying Agreed-Upon Procedures

The School Board of Orange County, Florida Meadow Woods Elementary School Replacement Project





Carr, Riggs & Ingram, LLC 1031 West Morse Boulevard Suite 200 Winter Park, FL 32789

(407) 644-7455 (407) 628-5277 (fax) www.cricpa.com

INDEPENDENT ACCOUNTANT'S REPORT ON APPLYING AGREED-UPON PROCEDURES

Meadow Woods Elementary School Replacement Project

The School Board of Orange County, Florida Orlando, Florida

We have performed the procedures enumerated below, which were agreed to by The School Board of Orange County, Florida ("OCPS" or the "District" and the "specified party"), solely to assist you in certifying the final contract value to Welbro Building Corporation (the "Construction Manager" and the "responsible party"), based upon the total costs of construction and final contract value, as presented by the Construction Manager, for the Meadow Woods Elementary School Replacement Project (the "Project"). The sufficiency of these procedures is solely the responsibility of the specified party. Consequently, we make no representation regarding the sufficiency of the procedures described below either for the purpose for which this report has been requested or for any other purpose.

The procedures applied and the related findings are as follows:

	PROCEDURES		RESULTS
1.	Obtain and read a copy of the Standard Construction Management Contract (the "Agreement"), dated May 16, 2016, between OCPS and the Construction Manager, and the GMP Amendment #2, dated July 6, 2016 (collectively referred to as the "contract documents"), relative to the construction of the Project.	0	The documents were obtained by Carr, Riggs & Ingram, LLC ("CRI") without exception.
2.	Inquire of OCPS and the Construction Manager as to whether there are any disputed provisions between the two parties, relative to the contract documents or the Project's costs as provided in 4. below, or if there are any other unresolved disputes.	0	The Construction Manager stated there were no disputed provisions between the two parties, relative to the contract documents or the Project's cost. There are no unresolved disputes on the Project.

	PROCEDURES		RESULTS
3.	Inquire of the Construction Manager as to whether there are any disputes between the Construction Manager and its subcontractors.	0	The Construction Manager stated that they do not have any unresolved disputes; however, CRI observed that S&J Tile was not paid for the full amount of their contract due to the subcontractor refusing to perform their warranty obligations. The remaining amount of their contract for warranty work will be fulfilled by A&J Flooring and has not yet been performed as of the date of our fieldwork. The remaining contract balance included in the final job cost detail is shown in Exhibit B. Also, see step 7.c.
4.	Obtain from the Construction Manager, a copy of the final job cost detail, dated December 26, 2018 (the "final job cost detail").	0	CRI obtained the final job cost detail without exception.
5.	Obtain from the Construction Manager and OCPS, a copy of the final payment application request issued to OCPS, dated May 31, 2018 ("final pay application").	0	The final pay application was obtained without exception.
6.	Obtain from the Construction Manager a reconciliation between the final job cost detail and the final pay application.	0	The Construction Manager's reconciliation between the final job cost detail and the final pay application was obtained without exception. On the reconciliation, CRI observed general conditions costs that were deducted from the final job cost detail because they have been contracted for as a lump sum, and other non-reimbursable costs were identified and deducted from the final job cost detail.
7.	From the final job cost detail, select all subcontractors with total costs listed per the job cost detail in excess of \$50,000 and perform the following: a. Obtain the subcontract and related change orders, executed between the selected subcontractors and the Construction Manager. Compare the total amount recorded in the final job cost detail to the original subcontract amount plus the related change orders.	a.	The subcontract agreements and related change orders were obtained without exception.
	b. Obtain the labor and material pricing estimates, vendor invoices, subcontractor markups, or other appropriate documentation ("supporting documentation") for the subcontractor change orders in 7.a. above. Compare the change order amounts to the supporting documentation.	b.	CRI obtained supporting documentation for the subcontractor change orders. CRI identified \$2,185 in subcontractor change order adjustments in Exhibit A. These adjustments are summarized as follows: O Repair/rework cost not backcharged of \$2,040 Excess markup on subcontractor change order of \$145

	PROCEDURES		RESULTS
	c. Obtain from the Construction Manager,	C.	CRI obtained payment documentation without
	the final lien releases or individual payment lien releases totaling the final subcontract value submitted by the selected subcontractor to the Construction Manager, or a sample of cancelled checks (at least 30) for payments made by the Construction Manager to the selected subcontractor ("payment documentation"). Compare the final subcontract amount to the final job cost detail to the payment documentation. d. Obtain a listing of owner direct purchases ("ODP") from the District related to each subcontract selected. Compare the ODP amounts to the sum of the deductive ODP change orders, per the selected subcontractor.	d.	exception, except for \$6,774 remaining to be paid on the S&J Tile subcontract. S&J Tile was a subcontractor that refused to perform warranty work for the project. Per the Construction Manager, the cost of warranty was included in their contract agreement; therefore, the remaining amount will be used to offset payments to A&J Flooring (the subcontractor that will perform the warranty work). Any remaining amounts not paid to A&J should be reimbursed to OCPS. CRI obtained the ODP listing and was able to trace the total for each selected subcontractor's ODPs to the ODP log without exception.
8.	If there are reimbursable labor charges included in the final job cost detail, from the	0	CRI selected all 12 payroll transactions representing reimbursable payroll (Daily
	total number of Construction Manager employee payroll transactions listed in the final job cost detail, we will haphazardly select a sample of at least 15 Construction Manager payroll transactions. Each sampled payroll transaction will be for a specific, identified time period of the Project.		Cleanup) from the final job cost detail.
9.	From the items selected in 8. above, perform the following:		
	a. Obtain copy of or access to, the original timesheet and a payroll register, for the time period of the selected transaction, showing gross pay to the employee for each employee selected.	a.	CRI obtained the original timesheet and payroll register for each of the samples selected in 8. above.
	b. Compare the amount listed for each sample in the final job cost detail to the items obtained in 9.a. above.	b.	The actual amount paid to the employee was compared to the amount in the final job cost detail without exception.
10.	If labor burden is included in reimbursable labor (if any), recalculate the labor burden percentage and compare it to the fixed rate per the contract documents, of 35%.	0	CRI recalculated labor burden charged on the 12 payroll transactions selected in step 8. above. CRI observed that labor burden was charged in accordance to the contract documents.
11.	From the final job cost detail, select any non-subcontractor line items that exceed \$50,000.	0	There were no non-subcontractor line items in excess of \$50,000.

PROCEDURES	RESULTS		
 12. From the final job cost detail, select all amounts for bond, insurance, and subguard charges and perform the following: a. Obtain a copy of or access to, the original invoices, internal allocation calculation from the Construction Manager (if applicable), and a copy of the cancelled check for items paid directly to a third party. 	 a. Obtained a copy or access to: Invoices and cancelled checks for the bond costs included in the Project. The internal allocation calculations for general liability insurance from the Construction Manager. The third party rate sheet for the subguard insurance costs. The rate sheet for workman's compensation. 		
 b. Compare the documentation obtained in 12.a. above to the amounts recorded to the final job cost detail. For amounts charged via an internal allocation, inspect the internal allocation method. c. If applicable, obtain third party invoices for internal allocation amounts. d. If applicable, recalculate the Construction Manager's internal allocations. 	b. The results from comparing the documentation listed above are as follows: The invoice for the bond and the rate sheet for the workman's compensation were compared to the amounts in the final job cost detail without exception. General liability insurance was compared the Construction Manager's internal allocation calculation to the final job cost detail without exception. The subguard rate was obtained from a third-party rate sheet. This rate was then multiplied by the final contract values for all subcontractors enrolled in the subguard program. This calculated total was then compared against the subguard amount included in the final job cost detail without exception. Workman's compensation agreed to the final job cost detail without exception. C. CRI obtained third party documentation for liability insurance, including declarations/policies and rate sheets. CRI recalculated the general liability insurance allocation, with changes to reflect actuarial loss estimates and a more accurate estimate of Construction Manager revenues, resulting in an adjustment to reduce the construction costs in the amount of \$22,350, which is reported as an adjustment in Exhibit A.		
13. Inquire of the Construction Manager to determine if there are any expenditures, in the final job cost detail, to entities related by common ownership or management to the Construction Manager.	 The deductible portion of the subcontractor default insurance (subguard) and the liability insurance is insured through a captive insurance company that shares ownership with the Construction Manager. 		

PROCEDURES	RESULTS
 14. If there are expenditures to entities related by common ownership or management noted in 13. above, perform the following: a. Report the entity and volume of the transactions to OCPS. 	a. The amount paid to the entity described in 13. above was \$95,564 for the deductible portion of the subguard.
b. Determine if such transactions are properly authorized by OCPS, in accordance with the contract documents.	b. The Construction Manager did not provide notification to OCPS that they were expending any Project funds with a related entity. Per the Construction Manager, OCPS is aware of the related party transaction from previous projects.
15. From the final job cost detail, we will haphazardly select at least five transactions determined to be the Construction Manager's internal charges to the Project, and perform the following:	
 a. Obtain vendor invoices and Construction Manager internal allocation calculations for internal charge rates. 	Obtained the Construction Manager's calculation for internal computer/software charges, vehicle and cell phone charges. Vehicle charges are set by OCPS at a specific amount in the initial general requirements schedule of values.
b. Compare the internal charge rates recorded in the job cost detail to the supporting documentation obtained in 15.a. above.	b. The internal charges for cell phones and vehicles were compared to the final job cost detail without exception. CRI observed \$4,037 in computer network charges to the Project. These costs were deducted from the final job costs as reported in Exhibit A.
16. Obtain the Project's Notice to Proceed ("NTP") from OCPS and inspect the dates of the charges in the job cost detail for recorded costs with dates prior to the date on the NTP.	 Obtained the Notice to Proceed and did not identify job cost charges dated prior to the Notice to Proceed date.
17. Inquire of the Construction Manager to determine whether they are using a subguard program for subcontractor bonding requirements. If so, select a sample of five subcontractors from the final job cost detail and perform the following: a. Inspect the final job cost detail, as well as subcontracts and change order line items noted in 7. above, for line items described as bond costs. All of these bond costs should be deducted from the subcontract.	a. Inspected the final job cost detail, as well as subcontract and subcontractor change orders, and identified no line items described as subcontractor bond costs for those subcontractors included in the subguard program.

PROCEDURES	RESULTS
 b. Obtain written representation from the Construction Manager that the subcontractors on the Project, enrolled in subguard, have not included bond costs in their pay applications. 	b. Obtained written representation from the Construction Manager that no subcontractors enrolled in the subguard program included bond costs in their payment applications.
18. Obtain all signed and executed change orders between OCPS and the Construction Manager for the duration of the Project.	Obtained signed and executed change orders between OCPS and the Construction Manager without exception.
19. Obtain from OCPS, a log of the owner direct purchases plus sales tax savings for the Project.	Obtained the owner direct purchase log from OCPS without exception.
20. Compare the owner direct purchase log plus tax savings amount obtained in 19. above, to the total signed and executed change orders amounts obtained in 18. above relative to owner direct purchases.	 The total reported for owner direct purchases plus the related sales tax savings was compared to the net deductive change orders to the guaranteed maximum price without exception.
21. Utilizing the not-to-exceed general requirements detail from the contract documents in 1. above, compare to the general requirements charges noted in the final job cost detail.	The Construction Manager exceeded the not- to-exceed amount for general requirements by \$9,523. An adjustment has been reported in Exhibit A.
22. Recalculate the final guaranteed maximum price ("GMP") as follows: a. Obtain the initial GMP amount, including any fixed or percentage-based Construction Manager fees or lump sums from the contract documents noted in 1. above.	a. The initial GMP amount was obtained without exception.
 b. Add the initial GMP amount (from 1. above) plus additive change orders and minus deductive change orders from 18. above. 	b. The net amount of change orders was deducted from the initial GMP amount and is reported in Exhibit A as "Adjusted guaranteed maximum price".
23. Obtain the final contract value, per the final pay application (noted in 5. above) and compare it to the adjusted GMP amount recalculated in 22.b. above.	 The "Adjusted guaranteed maximum price" was compared to the final contract value, per the final pay application, without exception.

	PROCEDURES	RESULTS
24.	Recalculate the construction costs plus fee as follows: a. Starting with the final job cost detail, adjust for any reductions identified in the application of the above procedures (i.e. subcontractor markup differences, non-reimbursable items, repair/rework items, etc., as applicable) to reach the adjusted final job cost. b. Utilizing the final job cost detail, add any fixed fees or lump sum amounts to reach the construction costs plus fee. c. Compare the adjusted GMP amount calculated in 22.b. above to the construction costs plus fee amount from 24.b. above.	 a. The results of performing this procedure are reported in Exhibit A as "Adjusted final job costs". b. The results of performing this procedure are reported in Exhibit A as "Construction costs plus fee". c. The results of this procedure are reported in Exhibit A.
25.	Using the General Conditions attachment in the contract documents, obtain the raw rates for the Construction Manager's personnel. a. Obtain from the Construction Manager a listing of the personnel that filled the positions listed in the General Conditions attachment. b. From the listing of Construction Manager personnel that filled the positions in the General Conditions attachment, choose a sample of at least 15 payroll entries and obtain documentation of the selected persons actual pay rate for the period selected.	 a. Obtained a listing of the personnel that filled the positions listed on the General Conditions attachment. b. Selected 15 payroll entries and obtained the payroll register for each selected payroll entry without exception.
	c. Compare the actual pay rate obtained in b. above to the raw rate included in the General Conditions attachment.	 c. The results of the procedure indicate that the actual pay rate is less than the raw rate per the General Conditions attachment ("raw rate") in 11 out of 15 samples tested. Overall, the average actual pay rate is 9% under the raw rate per the contract documents for the samples selected. CRI did not see evidence that OCPS was notified that the labor rates were paid lower than the raw rates, in accordance with Section 5.A.1.d. of the Agreement.
26.	Obtain, from OCPS and/or the Construction Manager, all of the Project's contingency logs and usage documents and inspect all contingency usage forms for OCPS's designated representative's signature of approval.	Obtained all of the Project's contingency logs and usage documents and observed that all the contingency usage forms showed approval from an OCPS designated representative.

PROCEDURES	RESULTS
27. Compare the ending balances in the contingency funds, per the contingency logs obtained in 26. above, to the change order amount of the funds returning to OCPS, as obtained in 18. above.	 The remaining balances in the contingency funds were returned to OCPS in the final change order (#5).
28. Obtain a listing of assets acquired by the Construction Manager for the Project and observe documentation that the assets were turned over to OCPS.	Obtained a listing of assets which verified the assets were turned over to OCPS without exception.
29. Obtain the Certificate of Substantial Completion, signed by the Architect, and compare the date of this document to the time requirements contained in the contract documents.	Obtained the Certificates of Substantial Completion for Phase 1, Phase 2, Phase 3 and Phase 4 ("Certificates"). The substantial completion dates, as reported on the Certificates, indicated that the Construction Manager achieved substantial completion in accordance with the contractual requirements.
30. Obtain the Certificate of Final Inspection, signed by the Architect, and compare the date of this document to the time requirements contained in the contract documents.	O The final completion date, as reported on the Certificate of Final Inspection, indicated that the Construction Manager achieved final completion 158 days after the contractually required date. Final completion is to be achieved within 120 days after the latest substantial completion date, which for this Project was December 15, 2017. The Certificate of Final Inspection was signed by the Architect on May 22, 2018.
31. Utilizing the Certificate of Final Inspection obtained in 30. above, inspect the dates of the charges in the final job cost detail for recorded costs with dates subsequent to the date of the Certificate of Final Inspection.	o Inspected the final job cost detail for job charges after the date of final completion as evidenced on the Certificate of Final Inspection. The only charges dated after the date of final completion was a \$12 cell phone charge. This did not result in a reduction in the construction costs as CRI deducted \$9,523 for general requirement expenses that exceeded the not-to-exceed amount.
32. Obtain the SAP/Purchase Order reconciliation from OCPS and compare the guaranteed maximum price on the reconciliation to the guaranteed maximum price on the Construction Manager's final pay application, as noted in 5. above.	Obtained the SAP/Purchase Order reconciliation from OCPS and agreed the guaranteed maximum price on the reconciliation to the guaranteed maximum price on the final pay application without exception.

This agreed-upon procedures engagement was conducted in accordance with attestation standards established by the American Institute of Certified Public Accountants. We were not engaged to, and did not, conduct an examination or review, the objective of which would be the expression of an opinion or conclusion on the final construction costs and final contract value. Accordingly, we do not express such an opinion or conclusion. Had we performed additional procedures, other matters might have come to our attention that would have been reported to you.

This report is intended solely for the information and use of The School Board of Orange County, Florida, and is not intended to be and should not be used by anyone other than the specified party.

Orlando, Florida

Can Rigge & Ingram, L.L.C.

May 28, 2019

The School Board of Orange County, Florida Meadow Woods Elementary School Replacement Project

Exhibit A – Project Costs

Calculation of the construction costs plus fee

Calculation of adjusted final job costs:		
Construction Manager job costs	\$	9,514,527
Adjustment to reflect general requirements at the not-to-exceed amount		(9,523)
Adjustment to insurance costs allocation		(22,350)
Adjustment to eliminate overhead network costs		(4,037)
Repair/rework costs not backcharged		(2,040)
Excess markup on subcontractor change orders		(145)
Adjusted final job costs		9,476,432
Original lump sum general conditions		765,835
Calculation of the construction management fee:		
Original construction management fee from Amendment #1		607,267
Reimbursement for material testing		(1,519)
		605,748
Construction costs plus fee	\$	10,848,015
Construction costs plus fee Calculation of adjusted guaranteed maximum price	\$	10,848,015
Calculation of adjusted guaranteed maximum price		10,848,015 14,487,002
Calculation of adjusted guaranteed maximum price Original guaranteed maximum price per Amendment #1	\$	14,487,002
Calculation of adjusted guaranteed maximum price Original guaranteed maximum price per Amendment #1 Adjustments from change orders per the Construction Manager Adjusted guaranteed maximum price	\$	14,487,002 (3,592,548)
Calculation of adjusted guaranteed maximum price Original guaranteed maximum price per Amendment #1 Adjustments from change orders per the Construction Manager Adjusted guaranteed maximum price Construction costs, lesser of construction costs plus fee and	\$ \$	14,487,002 (3,592,548)
Calculation of adjusted guaranteed maximum price Original guaranteed maximum price per Amendment #1 Adjustments from change orders per the Construction Manager Adjusted guaranteed maximum price	\$ \$	14,487,002 (3,592,548) 10,894,454

The School Board of Orange County, Florida Meadow Woods Elementary School Replacement Project

Exhibit B – Amounts Payable

Subcontractor	Amou	Amount	
A&J Flooring - For warranty work yet to be performed	\$	6,774	