

The School Board of Orange County, Florida

Meadow Woods Middle School – Comprehensive Project



Carr, Riggs & Ingram, LLC 1031 West Morse Boulevard Suite 200 Winter Park, FL 32789

407.644.7455 407.628.5277 (fax) CRIcpa.com

INDEPENDENT ACCOUNTANTS' REPORT ON APPLYING AGREED-UPON PROCEDURES

Meadow Woods Middle School – Comprehensive Project

The School Board of Orange County, Florida Orlando, Florida

We have performed the procedures enumerated below on the final construction costs and the adjusted guaranteed maximum price of the Meadow Woods Middle School – Comprehensive Project (the "Project"), as provided by Wharton-Smith, Inc. (the "Construction Manager"). The Construction Manager is responsible for the final construction costs that support the adjusted guaranteed maximum price.

The School Board of Orange County, Florida ("OCPS" or the "District") has agreed to and acknowledged that the procedures performed are appropriate to meet the intended purpose to assist in determining the final construction costs and the adjusted guaranteed maximum price of the Project, as provided by the Construction Manager. This report may not be suitable for any other purpose. The procedures performed may not address all the items of interest to a user of this report and may not meet the needs of all users of this report and, as such, users are responsible for determining whether the procedures performed are appropriate for their purposes.

The procedures and associated findings are as follows:

	PROCEDURES		RESULTS
1.	Inspect a copy of the Standard Management Contract (the "Agreement"), dated March 13, 2019, between OCPS and the Construction Manager, and the Amendment 1, dated January 22, 2020 (collectively referred to as the "contract documents"), relative to the construction of the Project.	0	The contract documents were inspected by Carr, Riggs & Ingram, LLC ("CRI") without exception.
2.	Inquire of OCPS and the Construction Manager as to whether there are any disputed provisions between the two parties, relative to the contract documents or the Project's costs as provided in 4. below, or if there are any other unresolved disputes.	0	The Construction Manager and OCPS stated there were no disputed provisions between the two parties, relative to the contract documents or the Project's cost. There are no unresolved disputes on the Project.

	PROCEDURES		RESULTS
3.	Inquire of the Construction Manager as to whether there are any disputes between the Construction Manager and its subcontractors.	0	Per inquiry of the Construction Manager, there are no disputes between the Construction Manager and its subcontractors on the Project.
4.	Obtain from the Construction Manager, a copy of the final job cost detail, dated November 29, 2022 (the "final job cost detail").	0	Obtained the final job cost detail without exception.
5.	Obtain from the Construction Manager and OCPS, a copy of the final payment application request issued to OCPS, dated March 31, 2022 ("final pay application").	0	Obtained the final pay application without exception.
6.	Obtain from the Construction Manager a reconciliation between the final job cost detail and the final pay application.	0	Obtained the Construction Manager's reconciliation without exception.
7.	From the final job cost detail, select all subcontractors with total costs in excess of \$50,000 ("selected subcontractors") and perform the following:	0	Selected all 21 subcontractors from the final job cost detail with total costs in excess of \$50,000.
	a. Obtain the subcontract and related change orders, executed between the selected subcontractors and the Construction Manager. Compare the total amount recorded in the final job cost detail to the original subcontract amount plus the related change orders.	a.	Obtained the subcontract agreements and the related change orders, and totaled the original subcontract amount, plus change orders, for each of the selected subcontractors. Compared these amounts to the amounts recorded in the final job cost detail for all selected subcontractors without exception.
	b. Obtain the labor and material pricing estimates, vendor invoices, and subcontractor markups ("supporting documentation") for the subcontractor change orders in 7.a. above. Compare the change order amounts to the supporting documentation.	b.	Obtained supporting documentation for the subcontractor change orders and compared the supporting documentation to the change order amounts, with the following exception: • Markup in excess of amounts allowed in the contract documents was taken on subcontractor change orders in the amount of \$995, as reported in Exhibit A. Additionally, the supporting documentation for \$29,054 of subcontractor change orders consisted only of lump sums. None of these change orders were included in contingency use or owner change order documentation.

PROCEDURES	RESULTS
(7. Continued)	NESSETS
c. Obtain from the Construction Manager, the final lien releases or individual payment lien releases totaling the final subcontract value submitted by the selected subcontractor to the Construction Manager. If the Construction Manager does not have lien releases available, obtain cancelled checks reflecting such payments made by the Construction Manager to the selected subcontractor (collectively the "payment documentation"). Compare the final subcontract amount to the payment documentation.	c. Obtained payment documentation and compared the payment documentation to the final subcontract amount without exception.
d. Obtain a listing of owner direct purchases ("ODP") from the District related to each subcontract selected. Compare the ODP amounts to the sum of the deductive ODP change orders, per the selected subcontractor.	d. Obtained the listing of ODPs from the District and compared the amount to the sum of the net deductive ODP change orders for each of the selected subcontractors without exception.
8. If there are reimbursable labor charges included in the final job cost detail, from the total number of Construction Manager employee payroll transactions listed in the final job cost detail, select a sample of at least 15 Construction Manager payroll transactions. Each sampled payroll transaction will be for a specific, identified time period of the Project.	 Selected all 12 reimbursable Construction Manager payroll transactions from the General Conditions report provided by Wharton-Smith, Inc.
9. From the items selected in 8. above, perform the following:	
a. Obtain copy of or access to, the original timesheet and a payroll register, for the time period of the selected transaction, showing gross pay to the employee for each employee selected.	a. Obtained copies of the original timesheets for all selections without exception. Additionally, obtained the Proof Report (payroll register) for each sample selected.
b. Compare the amount listed for each sample in the final job cost detail to the items obtained in 9.a. above.	b. Compared the amount listed for each sample in the final job cost detail to the items obtained in 9.a., resulting in an adjustment of \$1,393 as reported in Exhibit A.
10. If labor burden is included in reimbursable labor (if any), recalculate the labor burden percentage and compare it to the fixed rate per the contract documents, of 35%.	 Recalculated the labor burden percentage included in the charges for reimbursable labor and compared it to the fixed rate per the contract documents (35%). CRI noted the reimbursable labor was charged at a rate in excess of the 35% required by the contract documents. See adjustment in step 9.b.

PROCEDURES RESULTS 11. From the final job cost detail, select any non-Selected the one non-subcontractor vendor subcontractor line items that exceed \$50,000 from the final job cost detail with costs in and perform the following: excess of \$50,000. a. Obtain a copy of or access to, the original a. Selected five line items for the one vendor that was in excess of \$50,000 and obtained the invoice, pricing document, and a copy of the cancelled check, or other evidence of invoices and Electronic Payment Advisory payment, for each item selected. If there forms to MasterCard for each of the selections. are more than 10 entries for the nonsubcontractor in the final job cost detail, select a sample of at least 5 items. b. Compared the supporting documentation b. Compare the documents obtained in 11.a. to the amount recorded in the final job obtained in 11.a. to the amounts recorded in cost detail. the final job cost detail without exception. 12. From the final job cost detail, select amounts Selected the payment and performance bond for payment and performance bond costs, and worker's compensation charges from the worker's compensation, and builder's risk final job cost detail. No builder's risk insurance insurance (as applicable) and perform the charges were noted in the final job cost detail. following: Obtained a copy of the invoices from a third

- a. Relative to payment and performance bond costs, obtain a copy of or access to the original invoices and a copy of the cancelled check or other proof of payment paid directly to a third party. Compare the documentation obtained to the amounts recorded in the final job cost detail.
- b. Relative to worker's compensation, obtain the Burden Register from the Construction Manager. Compare the amount of the worker's compensation costs for the Project on the Burden Register to the amount in the final job cost detail.
- 13. From the final job cost detail, select amounts for general liability insurance and perform the following:
 - a. Where applicable, obtain the Construction Manager's internal allocation for general liability insurance charges.
 - Inspect the internal allocation method and calculation. Compare the documentation obtained in 13.a. above to the amounts recorded to the final job cost detail.

- a. Obtained a copy of the invoices from a third party and cancelled checks relative to the charges for the payment and performance bond. Compared the documentation to the amount recorded in the final job cost detail without exception.
- b. Obtained the Burden Registers (detail of workers compensation charges for the Project) from the Construction Manager and compared the worker's compensation costs per the Burden Registers to the amount in the final job cost detail. The amount per the Burden Registers agreed with the amounts charged in the final job cost detail, without exception.
- Selected all general liability insurance charges included in the final job cost detail.
- a. Obtained the Construction Manager's internal allocation for general liability insurance charges without exception.
- b. Inspected the internal allocation method and the calculation and compared to the amounts in the final job cost detail. CRI confirmed with the Construction Manager that the internal allocation received was used to support the amounts in the final job cost detail.

PROCEDURES	RESULTS
(13. Continued)	NESOE13
c. If applicable, obtain third party invoices for internal allocation amounts.	c. Obtained the general liability insurance proposal from the Construction Manager's insurance agent, Bouchard Insurance, for fiscal year 2020.
d. If applicable, obtain supporting documentation for the allocation base, i.e. annual company-wide revenue for the Construction Manager.	d. Obtained and traced the revenue base amounts used in the internal allocations to the insurance proposal from the Construction Manager's insurance agent, Bouchard Insurance for fiscal year 2020.
e. If applicable, recalculate the Construction Manager's internal allocations and compare the recalculation to the amounts in the final job cost detail.	e. Recalculated the Construction Manager's internal allocations of general liability insurance charges and compared the recalculation to the amounts in the final job cost detail, resulting in an adjustment of \$6,080, as reported in Exhibit A.
14. Inquire of the Construction Manager to determine if there are any expenditures, in the final job cost detail, to entities related by common ownership or management to the Construction Manager.	 Inquired of the Construction Manager regarding expenditures in the final job cost detail to entities related by common ownership or management to the Construction Manager. The Construction Manager stated there were none.
15. From the final job cost detail, select at least five transactions determined to be the Construction Manager's internal charges to the Project, and perform the following:	 Selected all computer, software, phone, and vehicle charges in the final job cost detail.
a. Obtain vendor invoices and Construction Manager calculations for internal charge	 a. Obtained supporting documentation for the internal charges as follows:
rates.	 Vendor invoices for the cell phone (AT&T) charges for all employees along with an intra-company job invoice for cell phone data.
	 Internal allocations and third party invoices supporting the computer hardware costs allocated for the computer equipment charges.
	 Third party vendor invoices for the software (Plangrid, Dropbox, Oracle Primavera, and Scarlett Group Datto) charges.
	 For the vehicle charges, the charges are set at \$850 per month for a contractually limited number of vehicles. CRI obtained the schedule of values for the general requirements, which includes the vehicles, for the allowable monthly charge and number of vehicles allowed.

PROCEDURES	RESULTS
(15. Continued)	NESCEIS
b. Compare the internal charge rates recorded in the final job cost detail to the supporting documentation obtained in 15.a. above.	b. Compared the internal charge rates for the software charges and computer equipment charges in the final job cost detail to the supporting documentation noted in 15.a. above. CRI noted excess charges for software and computer equipment, resulting in an adjustment of \$1,449, as reported in Exhibit A.
	The vehicle charges in the final job cost detail agreed to the amount included in the general requirements schedule of values in Amendment #1. The cell phone charges included in the final job cost detail were compared to the supporting documentation obtained in 15.a. above without exception.
16. Obtain the Project's Notice to Proceed ("NTP") from OCPS and inspect the dates of the charges in the final job cost detail for recorded costs with dates prior to the date on the NTP.	 Obtained the NTP and did not identify any charges in the final job cost detail prior to the NTP date.
17. Inquire of the Construction Manager to determine whether they are using a subcontractor default insurance program ("subguard") for subcontractor bonding requirements.	 Per inquiry of the Construction Manager, a subcontractor default insurance program was not used on the Project.
18. Obtain all signed and executed change orders and construction change directives between OCPS and the Construction Manager for the duration of the Project.	 Obtained all signed and executed change orders between OCPS and the Construction Manager without exception. Included with the change orders is Construction Change Directive #2 ("CCD2").
19. Obtain from OCPS, a log of the ODPs plus sales tax savings for the Project and perform the following:	 Obtained the ODP log from OCPS without exception.
a. Recalculate the total ODPs, from the log obtained above, by taking the actual ODPs spent on the Project and comparing them to the original contract value (including ODPs) plus or minus any change orders (not including ODP change orders).	a. Calculated the actual ODP percentage by comparing the total ODPs spent on the Project to the original contract value (including ODPs) plus or minus any construction change directives and change orders (not including ODP change orders).

PROCEDURES	RESULTS
(19. Continued)	
b. If the above recalculated percentage is below 25% (as per section 20.3 of the General Conditions to the Agreement), inquire of the District regarding whether it was determined the Construction Manager failed to obtain any tax savings that could have been achieved. If so, inquire if the District will seek to recover the amount of any such missed tax savings from the Construction Manager.	b. The results from the recalculation in 19.a. above indicated the Construction Manager did not achieve the goal of 25%. However, in change order #12, OCPS stated they would not recommend reimbursement of missed sales tax savings, as the intent of the initial ODP change order #1 was to modify the contractual requirement from 25% to 18.11%. The Construction Manager achieved sales tax savings of 18.47%.
20. Compare the ODP log plus sales tax savings amount obtained in 19. above, to the total signed and executed change order amounts obtained in 18. above relative to ODPs.	 Compared the owner direct purchases plus sales tax savings per the ODP log to deductive amounts relative to ODPs included in the signed and executed owner change orders without exception.
21. Utilizing the not-to-exceed general requirements detail from the contract documents in 1. above, compare to the general requirements charges noted in the final job cost detail.	 Compared the not-to-exceed general requirements per the contract documents with the actual general requirements charged in the final job cost detail without exception.
22. Recalculate the adjusted guaranteed maximum price ("GMP") as follows:	
a. Obtain the original GMP amount, including any fixed or percentage-based Construction Manager fees or lump sums from the contract documents noted in 1. above.	a. Obtained the original GMP amount without exception.
 b. Add the original GMP amount (from 1. above) plus additive change orders and minus deductive change orders from 18. above to get the "adjusted guaranteed maximum price" ("adjusted GMP"). 	b. The net amount of change orders and construction change directives was deducted from the original GMP amount and is reported in Exhibit A as the adjusted guaranteed maximum price.
23. Obtain the final contract value, per the final pay application (noted in 5. above) and compare it to the adjusted GMP amount recalculated in 22.b. above.	 Obtained the final contract value, per the final pay application, and compared the adjusted guaranteed maximum price to the final contract value without exception.
24. Recalculate the final construction costs as follows: a. Starting with the final job cost detail, adjust for any reductions identified in the application of the above procedures (i.e. subcontractor markup differences, non-reimbursable items, repair/rework items, etc., as applicable) to reach the "adjusted final job costs".	a. The results of performing this procedure are reported in Exhibit A as adjusted final job costs.

PROCEDURES	RESULTS
(24. Continued)	
 b. Utilizing the adjusted final job costs, add any fixed fees or lump sum amounts to reach the "final construction costs". c. Compare the adjusted GMP amount calculated in 22.b. above to the final construction costs amount from 24.b. 	b. The results of performing this procedure are reported in Exhibit A as final construction costs.c. The results of this procedure are reported in Exhibit A.
above.	
25. Using the General Conditions attachment in the contract documents, obtain the raw rates for the Construction Manager's personnel.	 Obtained the raw rates for the Construction Manager's personnel included in the General Conditions attachment in the contract documents without exception.
 a. Obtain from the Construction Manager a listing of the personnel that filled the positions listed in the General Conditions attachment. 	a. Obtained a listing of the personnel that filled the positions listed in the General Conditions attachment from the Construction Manager.
b. From the listing of Construction Manager personnel that filled the positions in the General Conditions attachment, choose a sample of at least 15 payroll entries and obtain documentation of the selected persons' actual pay rate for the period selected.	b. From the listing of Construction Manager personnel entries, CRI chose a sample of 15 payroll entries and obtained the Proof Report (Payroll register) from the Construction Manager for each of the items selected.
c. Compare the actual pay rate obtained in 25.b. above to the raw rate included in the General Conditions attachment.	c. The results of this procedure indicate the actual pay rate is less than the raw rate per the General Conditions attachment ("raw rate") in 12 of the 15 samples tested. Overall, the average actual pay rate is 21% under the raw rate for the samples selected.
	CRI did not see evidence OCPS was notified the labor rates paid were lower than the raw rates, in accordance with Section 5.A.1.d. of the Agreement.
26. Obtain, from OCPS and/or the Construction Manager, the Project's contingency logs and usage documents and inspect all contingency usage forms for OCPS's designated representative's signature of approval.	 Obtained the Project's contingency log and usage documents and observed that all the contingency usage forms evidenced approval of an OCPS designated representative.
27. Compare the ending balances in the contingency funds, per the contingency log obtained in 26. above, to the change order amount of the funds returning to OCPS, as obtained in 18. above.	 Compared the ending balance in the contingency funds to the amounts returned to OCPS in the final change order without exception.
28. Obtain a listing of assets acquired by the Construction Manager for the Project and verify the assets were turned over to OCPS.	 Obtained a listing of assets which verified the assets were transferred to OCPS without exception.

PROCEDURES	RESULTS
29. Obtain the Certificates of Substantial Completion, signed by the Architect, and compare the date of the documents to the time requirements contained in the contract documents.	Obtained the Certificates of Substantial Completion without exception. The substantial completion dates, as reported on the Certificates, were compared to the time requirements contained in the contract documents and owner change orders without exception for Phases 1, 3 and 4. However, the dates of substantial completion, per the Certificates of Substantial Completion for Phase 2 and Phase 5, were dated 3 days and 16 days after the contractually required dates, respectively.
30. Obtain the Certificate of Final Inspection, signed by the Architect, and compare the date of this document to the time requirements contained in the contract documents.	Obtained the Certificate of Final Inspection ("CFI") without exception. The final completion date, as reported on the CFI, indicated the Construction Manager achieved final completion 140 days after the contractually required date. Final completion is to be achieved within 120 days after the final date of substantial completion, which for this Project was January 27, 2022. The CFI was signed by the Architect on June 16, 2022.
31. Utilizing the Certificate of Final Inspection obtained in 30. above, inspect the dates of the charges in the final job cost detail for recorded costs with dates subsequent to the date of the Certificate of Final Inspection.	 Inspected the dates of the charges in the final job cost detail for recorded costs with dates subsequent to the date of the Certificate of Final Inspection without exception.
32. Obtain the SAP/Purchase Order reconciliation from OCPS and compare the guaranteed maximum price on the reconciliation to the guaranteed maximum price on the Construction Manager's final pay application, as noted in 5. above.	 Obtained the SAP/Purchase Order reconciliation from OCPS and agreed the guaranteed maximum price on the reconciliation to the guaranteed maximum price on the final pay application, without exception.

We were engaged by The School Board of Orange County, Florida, to perform this agreed-upon procedures engagement and conducted our engagement in accordance with attestation standards established by the AICPA. We were not engaged to and did not conduct an examination or review engagement, the objective of which would be the expression of an opinion or conclusion, respectively, on the final construction costs and the adjusted guaranteed maximum price. Accordingly, we do not express such an opinion or conclusion. Had we performed additional procedures, other matters might have come to our attention that would have been reported to you.

We are required to be independent of Wharton-Smith, Inc. and to meet our other ethical responsibilities, in accordance with the relevant ethical requirements related to our agreed-upon procedures engagement.

This report is intended solely for the information and use of The School Board of Orange County, Florida, and is not intended to be and should not be used by anyone other than the specified party.

Orlando, Florida

Carr, Riggs & Chapan, L.L.C.

March 22, 2023

The School Board of Orange County, Florida Meadow Woods Middle School – Comprehensive Project

Exhibit A – Project Costs

Calculation of the final construction costs

Calculation of adjusted final job costs: Construction Manager job costs Markup on subcontractor change orders in excess of amounts contractually allowed Reduce reimbursable labor charges to actual Adjustment to reflect general liability insurance charges at actual Adjustments to internal charges for software and computers Adjusted final job costs	\$ 10,939,084 (995) (1,393) (6,080) (1,449) 10,929,167
Original lump sum general conditions	1,077,723
Calculation of the construction management fee: Original construction management fee Adjustment to construction management fee from contingency use Reimbursement for construction material testing	662,349 3,963 (1,573) 664,739
Final construction costs	\$ 12,671,629
Final construction costs Calculation of adjusted guaranteed maximum price Original guaranteed maximum price Adjustments from change orders Adjustments from construction change directive #2	\$ 12,671,629 \$ 15,747,456 (3,154,526) 88,616
Calculation of adjusted guaranteed maximum price Original guaranteed maximum price Adjustments from change orders	\$ 15,747,456 (3,154,526)